

Technical Committee

Wednesday, July 24, 2013

10AM

The Place at Innsbrook

Richmond, VA

- I. **Call to Order/Welcome.** Chair George Kuhn called the meeting to order at 10:02 AM. Marie Derby, Essroc Cement; Brad Myers, Swope & Associates; Bob Swope, Swope & Associates; Bill Dennison, Titan America; Teck Chua, Vulcan Materials; Hank Keiper, The SEFA Group; Tom Wahl, The SEFA Group; Chuck Starnes, F & R; Kisia Kimmons, Roanoke Cement; Bruce Jones, Northeast Solite Corp.; Mitch Crenshaw, Luck Stone Corp.; Berkley Arrington, Powhatan Ready Mix; David van Wyhe, Lynchburg Ready Mix; Mike Covington, Grace Construction Products; Bob Neal, Lehigh Cement. Hessam Nabavi and George Boykin represented the staff.
- II. **Anti-Trust Statement.** The Anti-Trust Statement was read by Wahl.
- III. **Approval of Agenda.** Kuhn announced he would go through the minutes of the last meeting for the Agenda.
- IV. **Approval of the April 10, 2013 Minutes.** On a motion by Starnes and a second by Neal the minutes were approved unanimously.
- V. **Website Technical Section Update.** The past meetings minutes are still not all posted.
- VI. **Update on VDOT Mineral Filler.** Crenshaw met with VDOT and they want the Association to present proposed language for the proposed specification for them to review.
- VII. **VDOT Update.**
 - End Result Special Provision.** Neal is going to meet with VDOT to determine the language to handle ending of lots with dissimilar materials.
 - Plant and Truck Inspections.** NoVa and Salem Districts accept the NRMCA Truck Inspection procedure. They then issue the regular VDOT yellow sticker for the inspected trucks.
 - Option Based Mix Designs.** This is the VDOT pipeline for approval.
 - Unit Weight Testing.** No action has been taken at this time.
 - VCTIR Study for Reducing Crack in Decks.** VDOT plans to use SRA unless it can be shown that mixes meet FHWA 6 month limits.
 - Mass Concrete.** Specification language is still in the works. Neal will have temperature projections for several mixes at the next meeting.

Shotcrete. VDOT is still working on the new specification.

Contractor QC. VDOT has no present action plans but they do want to implement this.

VIII. VRMCA/VDOT Materials Paving Update. 5" of concrete on 6" of subbase will be included in The Subdivision and Secondary Road Design Manual with the option to do a full design using Street Pave allowing no subbase.

IX. Flyash Update. Keiper reports that the House will vote on a bill saying flyash is non hazardous.

X. New Business. Neal announced that Street Pave 12 is out and is much improved over the previous issue. He will make a presentation on it at the next meeting. Jones made a presentation on Internal Curing of Concrete Using Lightweight Aggregate.

XI. Meeting Dates and Locations.

VDOT Coop Meeting. Tuesday July 30, 2013, 10AM, VCTIR Meeting Room, Charlottesville.

2013 Technical Committee Meetings. Due to scheduling conflicts the next meeting will be held October 2, 2013, 10AM, The Place Richmond.

2014 Meeting Dates. Meetings will be at 10AM at The Place, Richmond.

January 15, 2014

April 16, 2014

July 16, 2014

October 15, 2014

XII. Adjournment. The meeting was declared adjourned by Kuhn.

Respectfully submitted,

George W. Boykin